

SAFE DRINKING WATER AND SANITARY CONDITION CERTIFICATE

No. 152

Dated: 25.08.2026

It is certified that an inspection team headed by Bharatram Mehar

(Name of Officers with designation) from M.P. PHED Shajapur

inspected the **Gayan Deep Public School** at A. B. Road, Maksi Dist. Shajapur (MP) on

24.08/26 (date of inspection) and on the basis of Water Test Report (Attached) bearing no

CH/ / dated 25/08/26 of Water Testing Laboratory, Shajapur (PHED Lab) certified that

the **Gayan Deep Public School** has safe drinking water facilities for the students and members of

staff of the institution. School also maintains the hygienic sanitation condition in the school building &

the campus as per norms prescribed by the Central/ State/ U.T. Govt.

This certificate is valid till 01 (One) Year.



Assistant Engineer
P.H.E. Sub-Div. Shajapur

To
Gayan Deep Public School
A.B.Road, Maksi
Dist. Shajapur (MP)

DISTRICT WATER TESTING LABORATORY
PUBLIC HEALTH ENGINEERING DEPARTMENT LAL GHATI-SHAJAPUR

BLOCK-SHAJAPUR

DATE-25/08/2026

Type Of Sample-SCHOOL

Particulars of sender-GAYAN DEEP PABLIC SCHOOL-MAKSI

Particulars of sample- Collected/not collected by PHED

Sample No.	Place of Collection and details of Sample				Sample No.	Place of Collection and details of Sample			
1	GAYAN DEEP PUBLIC SCHOOL-MAKSI								
	Parameter	Units	As per BIS 10500:2012 for Drinking Water						
			Requirement (desirable limit)	Permissible limit in the absence of alternate source	Sample 1				

PHYSICAL TEST

1	Temperature	°C			25												
2	Turbidity	NTU	1.0	5.0	2.5												
3	Colour	Hazen	5	15	5.0												
4	Odour		Agreeable	Disagreeable	Agreeable												
5	TASTE		Agreeable	Disagreeable	Agreeable												

CHEMICAL TEST

6	pH	pH scale	6.5 to 8.5	No Relaxtion	7.8												
7	Total Hardness as CaCO_3	Mg/l	200	600	23.5												
8	Calcium as Ca	Mg/l	75	200	4.7												
9	Magnesium as Mg	Mg/l	30	100	2.8												
10	Total alkalinity as CaCO_3	Mg/l	200	600	25.0												
11	Chloride as Cl	Mg/l	250	1000	18.4												
12	Nitrate as NO_3	Mg/l	45	45	2.0												
13*	Total Dissolved Solids	Mg/l	500	2000	62.0												
14	Iron	Mg/l	1.0	1.0	0.1												
15	Sulphate as SO_4	Mg/l	200	400	14.0												
16	Fluoride as F	Mg/l	1.0	1.5	0.3												
17	Magnese, as Mn	Mg/l	0.1	0.3	0.1												
18	Residual Chlorine as Cl_2	Mg/l	0.2	1.0	0.0												
19	Total coliform	Per100 MI	Nil	Nil	Nil												
20	Faecal coliform	Per100 MI		Nil	Nil												

Note:- 1. This report should not be produced partly of full without approval of signatory authority for legal purposes.

2. This recommended that acceptable limits to be implemented. Values in excess of those mentioned under "acceptable" render the water not suitable, still may be tolerated in the absence of an alternative source but up to the limits indicated under the "permissible limit in the absence of alternate source" above which the source will have to be rejected.

3. The results refer only to tested samples and parameters tested.

4. Sample will be stored for a period of 10 days from the date of issue of report.

5. This Lab does not hold any responsibility for variation in results for samples kept on hold for want of Clarification.

Chemist

Distt. water testing laboratory
P.H.E.D. Shajapur

Assistant Engineer
Sub Division P.H.E.D.
Shajapur